NEWZEN CONSULTANTS BANGALORE

NEW TECHNOLOGIES TO INNOVATE

NO.NC/YD/2020-21/W6-PM

Date: 05-09-2020

To,
The Executive Engineer,
Yelahanka Project Division
Bangalore.

"PMC CERTIFICATE AND INSPECTION REPORT"

Dear Sir,

Subject: Regarding Inspection Report for the below mentioned work.

Name of Work: Providing and laying UGD pipeline and Construction of Man Holes in Ward No.06 Byatarayanapura Sub Division

Item No	Description of work	Unit	Qty
1	Cement concrete slab surface for pipeline trenches inside drain and disposing of the excavated stuff as directed including barricading, danger lighting etc.,	Cum	48.06
2	EXCAVATING FOR PIPE LINE TRENCHES OF REQIRED WIDTH by mechanical & manual means including dressing sides, ramming of bottoms, providing	Cum	227.10
3	In disintegrated rock, soft rock, soft shale and medium hard rock comprising of lime stone, sand stone, hard shale, schiest, fissured rock without resorting	Cum	6.54
4	Hard rock by chiselling	Cum	7.44
5	For bedding of sewer : KSRB 4.1 : Providing and laying in position plain cement concrete of mix M15 with OPC cement @ 240kgs, with 40mm and	Cum	43.93
6	Supplying of following diameters S&S RCC SPUN/VIBRATED CAST PIPES (REINFORCED) OF NP-3 class confirming to IS456-1988 with latest	Rmt	134.50
7	Construction of RCC manhole chambers of 1:1.5:3 proportion or approved type pre-cast RCC manhole chambers, constructed using form vibrators of	Nos	5.00
8	For every 0.1m additional	Nos	50.00
9	Dismanteling the damaged or collapsed manholes of 1.2m dia conical in shape and reconstructing the same for the same dimensions with machine	Nos	5.00
10	Refilling of avilable earth around pipeline in layers not exceeding 20cms in depth, compacting each deposited layer by ramming after watering all lead	Cum	184.60
11	Disposal of the excess excavated earth of all type by vehical including loading, unloading with all lead and lifts, labour, HM of machineres etc., - for 10kms	Cum	134.09
12	KSRRB M400- Wet Mix Macadam KSRRB M400-17. Providing, laying, spreading and compacting crushed stone aggregates of granite / trap / basalt	Cum	25.29

Executive Engineer'
Project Division
Yelahanka Zone
BBMP, Bangalore-92

Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore-92

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA
JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com

Scanned by TapScanner

NEWZEN CONSULTANTS BANGALORE

NEW TECHNOLOGIES TO INNOVATE

13	Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for vertical surface such as walls at any thickness,	Sqm	15.00
14	Providing and laying in position plain cement concrete of mix 1:2:4 with OPC cement @ 240kgs, with 40mm and down size graded granite metal coarse	Cum	5.56
14	Providing and laying in position reinforced cement concrete of Design mix M20 with OPC cement @ 320kgs, with 20mm and down size graded granite	Cum	24.68

With respect to the above subject & name of the work, we have inspected the work and the Quantity and Quality of above mentioned items of the work was found to be completed satisfactorily for the 1st and Final bill

Thanking you,

With Regards,

For Newzen Consultants Bangalore

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA
JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com

Scanned by TapScanner